

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 1897
ANSWERED ON 31ST JULY, 2025**

GREENFIELD PROJECTS IN KARNATAKA

1897. SHRI TEJASVI SURYA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the number of Greenfield Highway projects currently being undertaken in Karnataka along with their total length in kilometres;**
- (b) the estimated cost, timeline for completion and any special features or technologies being incorporated in these projects;**
- (c) the number of Greenfield Highway Projects completed during the last two years in Karnataka;**
- (d) the present status of Bengaluru–Kadapa–Vijayawada Expressway, Bengaluru–Chennai Expressway and Satellite Town Ring Road; and**
- (e) the timeline for completion of these projects and the major challenges or issues being faced in their execution including land acquisition and inter-agency coordination?**

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

- (a) and (b) Details of greenfield highways including cost, timelines for completion and special features incorporated is annexed.**

(c) The details of Greenfield Projects completed in the last two years in Karnataka are mentioned below:

Sr. No.	Name of the Project	Total Length (km)	Remarks
1	Bangalore-Chennai Expressway Phase-I NE-07 (03 Pkgs)	71.7	Provision Completion Certificate(PCOD) issued
2	Satellite Town Ring Road (STRR) (02 Pkgs)	80	PCOD issued
3	6L of MH/KN Border (Nimbal Village) to KN/TS Border (Singnodi Village) in Raichur of NH-150C (Pkg-IV) as a part of Surat Chennai Corridor	40.6	PCOD issued
Total		192.3	

(d) and (e) The status is Annexed.

ANNEXURE REFERRED TO IN REPLY TO PART (a) AND (b) OF LOK SABHA UNSTARRED QUESTION NO. 1897 ANSWERED ON 31ST JULY, 2025 ASKED BY SHRI TEJASVI SURYA REGARDING 'GREENFIELD PROJECTS IN KARNATAKA'.

The details of Greenfield Highway Projects being undertaken in Karnataka under the Jurisdiction of NHAI are as under:

Sr. No.	Project Name	Length (In Kms)	Total Project Cost (In Cr)	Scheduled Revised Date of Completion	Technology Being Incorporated
1	Akkalkot - KN/TS Border section of NH-150C as part of Surat Chennai Corridor (03 Pkgs)	177	5958	March 2026	(i) Precast Elements such as girders, culvert segments, and crash barriers. (ii) Advanced Traffic Management Systems (ATMS). (iii) Solar-powered lighting systems etc.
2	Belgaum - Hungund - Raichur Section of NH-748A (06 Pkgs, part of Panji to Hyderabad Corridor)	273	7940	March 2027	
3	Bangalore/TN Border to Hoskote (part of Satellite Town Ring Road)	21	1021	September 2025	
4	Mysore - Madikeri Greenfield Access Controlled Highway (04 Pkgs)	92	4128	March 2027	
Total		634	23492		

ANNEXURE REFERRED TO IN REPLY TO PART (d) AND (e) OF LOK SABHA UNSTARRED QUESTION NO. 1897 ANSWERED ON 31ST JULY, 2025 ASKED BY SHRI TEJASVI SURYA REGARDING 'GREENFIELD PROJECTS IN KARNATAKA'.

The Status of Projects is as under:

1. Bengaluru – Kadapa – Vijayawada Expressway

Sr. No.	Project Name	Length (In Km)	Physical Progress (%)	Scheduled Revised Date of Completion
1	Kodur to Vanavolu (Km 0 – Km 24.3) of NH-544G (Package-1)	24.3	59.7	February, 2026
2	Vanavolu to Vankarakunta (Km 24.3 – Km 45+700) of NH-544G (Package-2)	21.4	50.8	March, 2026
3	Vankarakunta to Odulapalle (Km 45.7 - Km. 72.0 of NH-544G (Package-3)	26.3	47.2	March, 2026
4	Odulapalle to Nallacheruvu-palli (Km 72.0 – Km 96.3) of NH-544G (Package-4)	24.3	47.6	February, 2026
5	Nallacheruvu palli to Yerragudipadu (Km 96.3- Km 129.0) of NH-544G (Package-5)	32.7	23.2	November, 2026
6	Yerragudipadu to Audireddipalle (Km 129.0 – Km 160.0) of NH – 544G (Package-6)	31	8.9	November, 2026
7	Audireddipalle to Mallapalle (Km 160.0 – Km 176.000) of NH-544G (Package-07)	16	43.1	March, 2026
8	Mallapalle to Kavulakuntla (Km 176.0 - Km 196.0) of NH-544G (Package-08)	20	23.4	November, 2026
9	Kavulakuntla to Narayanampet (Km 196.0 - Km 203.5) of NH-544(G) (Package-09)	7.5	3.5	February, 2027
10	Narayanampet to Chandrasekharapuram (Km 203.5-	24.5	26	June, 2026

	Km 228.0) of NH-544(G) (Package-10)			
11	Chandrasekharapuram to Polavaram (Km 228.0- Km 260.0) of NH-544(G) (Package-11)	32	22.4	August, 2026
12	Polavaram to Marripudi (Km 260.0- Km 285.5) of NH-544(G) (Package-12)	25.5	33.8	May, 2026
13	Marripudi to Somavaappadu (Km 285.5 - Km 314.6 of NH-544(G) (Package-13)	29.1	44.1	February, 2026
14	Somavarappadu to Muppavaram (Km 314.6- Km 343.240 of NH-544(G) (Package-14)	28.64	17.8	August, 2026
Total		343.24		

2. Bengaluru – Chennai Expressway

Sr. No.	Project Name	Length (In Km)	Physical Progress (%)	Scheduled Revised Date of Completion
1	Bangalore-Chennai Expressway Phase-I Pkg-1 of NE-07	27.1	98.9%	PCOD issued
2	Bangalore-Chennai Expressway Phase-I Pkg-2 of NE-07	27.1	99.8%	PCOD issued
3	Bangalore-Chennai Expressway Phase-I Pkg-3 of NE-07	17.5	100%	PCOD issued
4	Bethamngala in Karnataka to Byreddypalli Section in AP (Km 71.0 - Km.96.0) of NE-7 (Phase-II, Pkg-I)	25	85.9	December, 2025
5	Byreddypalli to Bangarupalem (Km 96.0 - Km.127.0) of NE-7 Section in AP (Phase-II, Pkg-II)	31	64.5	June, 2026
6	Bangarupalem to Gudipala (Km 127.0 to Km 156.0 of NE-7 Section in AP (Phase-II, Pkg-III)	29	97.4	March, 2026
7	Gudipala to Walajahpet (Km 156.0 - Km 180.0) (Phase-III,	24	86.2	October, 2025

	Pkg-I)			
9	Walajahpet to Arakkonam (Km 180.0 - Km 204.50) (Phase- III, Pkg-II)	24.5	91.26	October, 2025
10	Arakkonam to Kancheepuram (Km 204.5 - Km 230.0) (Phase- III, Pkg-III)	25.5	53.56	March, 2026
11	Kancheepuram to Sriperumbudur Section (Km 230.0 - Km 261.705 (Phase- III, Pkg-IV)	31.7	78.11	December, 2025
Total		190.7		

3. The project of Satellite Town Ring Road (STRR) in Bengaluru is approx. 288km (243Kms in Karnataka and 45km in Tamil Nadu State) and is considered under 6 packages. The status is mentioned below:-

Sr. No.	Project Name	Length (In Km)	Physical Progress (%)	Scheduled Revised Date of Completion
1	4 laning of Dobaspet to Doddaballapura Bypass Section of NH-648	42	100	Completed
2	4 laning of Doddaballapur to Hoskote Section of NH-648	38	100	Completed
3	Construction of 4-lane Green field highway from TN/KA Border as a part of Bangalore Ring Road of NH-648	21	83.3	September 2025
4	Bangalore Ring Road (STRR) – Tamil Nadu Portion - NH-948 A – Phase-III of Package-I- Belagondapalli to TN/KNT border (Greenfield) in Tamilnadu State	35.76	62.2	May 2026
5	Construction of STRR, NH948A, Phase -I in Karnataka (from Obalapura to Kunagal)	79	Project yet to be approved	NA

6	Construction of STRR, NH948A, Phase-II (Kunagal to S. Mudugadapalli) in Karnataka & Tamil Nadu	65.25	Project yet to be approved	NA
7	Overlapped Portion in Bangalore – Chennai Expressway Project	7	100	Completed
Total		288		

Major Challenges or issues being faced in the execution are:-

- (i) Delay in Land Acquisition due to slow disbursement, Inflated land Awards, missed out valuation of trees / affected structures during preparation of Awards, delay in disposal of land arbitration cases & insufficient Police protection for possession of land, Public Resistance for demand for additional structures and Service Road.**
- (ii) Delay in approval of General Arrangement Drawing (GAD) for Canal Crossing by Irrigation Authorities of GoK .**
- (iii) Delay in fixation of compensation for Right of Way (ROW) affected due to shifting of EHT Lines .**
- (iv) Delay in approval of GAD of ROB by Railway Authorities.**
