

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 1935
ANSWERED ON 30TH JULY, 2026**

DELAY IN COMPLETION OF PROJECTS ON NHs IN RAJASTHAN

1935. SHRI HANUMAN BENIWAL:

Will the MINISTER OF ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

(a) whether the Government is aware of the fact that several projects concerning the widening, four-laning, six-laning and construction of bypasses on various National Highways in Rajasthan have not been completed within the stipulated timeframe resulting in disruption in traffic flow and complaints regarding increase in road accidents;

(b) if so, the details of the National Highway projects currently under construction or delayed in Rajasthan, Project-wise including their names, sanctioned cost, scheduled completion date, current progress and the reasons for delay;

(c) whether the Government is formulating any special action plan to expedite the time-bound completion of these pending projects and to enhance the availability of trauma centres, ambulances, cranes, emergency medical aid and firefighting facilities on National Highways in Rajasthan particularly on the Nagaur-Jodhpur, Bikaner-Nagaur, Nagaur-Salasar and Nagaur- Ajmer National Highways; and

(d) if so, the details thereof?

ANSWER

THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS

(SHRI NITIN JAIRAM GADKARI)

(a) to (b) The details of all National Highway projects currently under construction in Rajasthan are annexed.

(c) to (d) Progress of projects is continuously monitored through advanced digital platforms such as Project Monitoring Information System (PMIS) and Data Lake, Bhoomi Rashi portal (for Land Acquisition). In addition, periodic reviews are held at various levels with all stakeholders including officers of executing agencies to resolve pending contractual issues and ensure timely implementation of projects.

Ajmer-Nagaur section & Nagaur-Salasar section of NH-58, Nagpur-Jodhpur section and Nagaur-Bikaner section of NH-62 are currently under Operation & Maintenance stage and 2 number of Cranes and 2 number of Ambulances are deployed on each of these sections. Provision of healthcare institutions including trauma centres and fire-fighting facilities falls within the jurisdiction of the State Government.

ANNEXURE

ANNEXURE REFERRED TO IN REPLY TO PART (a) to (b) OF LOK SABHA UNSTARRED QUESTION NO. 1935 ANSWERED ON 30TH JULY, 2026 ASKED BY SHRI HANUMAN BENIWAL REGARDING DELAY IN COMPLETION OF PROJECTS ON NHs IN RAJASTHAN.

Details of all National Highway projects currently under construction in Rajasthan

S. No.	Project Name	Length (km)	Total Project Cost (Rs. Cr)	Scheduled Completion Date	Revised Scheduled date of Completion	Physical Progress (%)	Reasons for Delay
1.	Upgradation to Two-lane with paved shoulder of Hanumangarh to Kenchiyan section from Km 0.000 existing chainage-Km 23.200 to Km 49.605 existing chainage-Km 74.645 of NH-54 in the State of Rajasthan on EPC mode.	49.6	334.64	03-10-2026	03-10-2026	70.00	No delay
2.	Construction of 4-Lane bypass to Ras Town on NH-158 in the State of Rajasthan on EPC mode.	4.52	78.06	03-09-2026	31-03-2027	34.80	Due to delay in LA.
3.	Construction of 2-Lane with Paved Shoulder configuration of bypass to Mandal Town District- Bhilwara with connecting NH-158 Ch. 109.90 to Ch. 114.279 to NH-48 in the state of Rajasthan Mandal bypass.	4.37	64.44	03-09-2026	31-03-2027	3.75	Slow mobilization of Contractor, delay in LA
4.	Upgradation to 2-Lane with Paved Shoulder from Design Km 36+300 to Design Chainage 47+918 and from Design Ch 69+900 to	25.65	154.89	29-05-2026	31-12-2026	23.00	Project falls in NCR, Delayed due GRAP & Land Acquisition

S. No.	Project Name	Length (km)	Total Project Cost (Rs. Cr)	Scheduled Completion Date	Revised Scheduled date of Completion	Physical Progress (%)	Reasons for Delay
	Design Ch 83+940 of NH-248A Natni Ka Bara in the State of Rajasthan on EPC Mode.						
5.	Up-gradation to 2 lane with paved shoulder from Neechli Oden Nathdwara at Design Km 88.800 existing km 55.95 to Bhatwar at Design Km 142.028 existing km 0.00 of NH-162E in the State of Rajasthan on EPC mode.	53.23	606.61	04-10-2026	03-10-2026	60.39	No delay
6.	Construction of 2 lane with Paved Shoulder for Northern Bypass Phase-II of Kota city in the State of Rajasthan.	12.92	317.74	14-04-2025	30-11-2026	48.90	Delayed due to Land Acquisition
7.	Construction & Widening of ROB Existing Railway Portion & approach at Km 76 of old NH-116 New NH-552Ext. in Swaimadhopur City in the State of Rajasthan on EPC Mode	0.82	43.03	17-11-2024	31-08-2026	84.00	Delayed due to Railway approval & Land Acquisition
8.	Construction of 2 lane with paved shoulder for the work of Development of remaining sections of NH-325 Balotra to sanderao via Jalore to 2 lane with paved shoulder configuration by Construction of Bypasses for town portions : 1 Asotra- Brahmdham bypass 2 Siwana Bypass 3 Moka	41.46	411.44	11-05-2024	31-10-2026	91.36	Delayed due to LA & Railway approval for 3 ROBs

S. No.	Project Name	Length (km)	Total Project Cost (Rs. Cr)	Scheduled Completion Date	Revised Scheduled date of Completion	Physical Progress (%)	Reasons for Delay
	Isar Bypass 4 Major realignment at Kat hadi 5 Major realignment at Bishangar h 6 Jalore Bypass 7 Ahore Town portion 8 Dujana Bypass in the state of Rajasthan on EPC Mode						
9.	Construction of 4-lane ROB and its approaches in lieu of existing LC no. C-328A at km. 0/500 on NH-25E on Barmer – Jasai road crossing Barmer Munabao railway line in district Barmer of EPC mode in the state of Rajasthan.	0.967	55.28	17-10-2023	30-08-2026	92.60	Approval of GAD of RUB
10.	Construction of 2 lane with paved shoulder Aklera Bypass from Km. 90+840 on New NH-752 old NH-90 to km 387+400 on New NH-52 old NH-12 , Design Ch-0+00 to 5+000 , Total length 5.000 km on EPC Mode	5	50.70	09-02-2022	31-08-2026	97.00	Delayed due to non-supply/ slow supply of fly ash.
11.	Construction of two lane with paved shoulder configuration of i Chippa barod bypass of New NH-752 old NH-90 from Km. 55+430 to km 64+530 Design Ch-0+00 to 8+300	9.2	73.00	14-05-2021	30-11-2026	88.80	Delayed due to non-supply/ slow supply of fly ash.
12.	Construction of grade separated structure VUP on Ajmer Nagar section of NH-89 (New NH-58) at km 3/	7.82	102.59	20-10-2026	31-03-2027	18.00	Due to water logging

S. No.	Project Name	Length (km)	Total Project Cost (Rs. Cr)	Scheduled Completion Date	Revised Scheduled date of Completion	Physical Progress (%)	Reasons for Delay
	630 (kayad), km 6/020 (sakar Junction) and at km 18/500 (Dev Nagar) in the state of Rajasthan on EPC mode. (3 VUP)						
13.	Construction of 4-lane major bridge on Ghaghar river including approaches at km. 176/090 of Suratgarh -Sri Ganganagar section of NH-62 in the state of Rajasthan on EPC Mode	0.5	17.54	20-10-2026	31-03-2027	35.00	Due to delay in forest clearance
14.	Construction of Balance work of ROB (Bow String type) in railway portion at km 30.00 on NH- 162E (Pali-Nadol Section) [Crossing the Falna- Marwar Railway Section at LC No. C-67 near Sornesar.]	0.18	54.47	01-11-2026	23-10-2026	67.87	No delay
15.	Balance work of "Rehabilitation and Up-gradation to 4-Lane configuration of Ras-Beawar Section (Km 00.00 to km 30.050) of NH-158 in the State of Rajasthan under Green National Highway Corridor Project (GNHCP).	30	278.10	27-12-2026	27-12-2026	53.45	No delay
16.	Construction of two lane with paved shoulder of Ghatol Bypass from km 133.250 to km 140.950 of NH-56 (old NH No. 113) on EPC mode in the State of Rajasthan.	7.7	170.49	23-09-2027	23-09-2027	11.00	No delay

S. No.	Project Name	Length (km)	Total Project Cost (Rs. Cr)	Scheduled Completion Date	Revised Scheduled date of Completion	Physical Progress (%)	Reasons for Delay
17.	2 No. of VUP's on Ajmer Nagaur section on NH-58	2	83.28	03-12-2026	03-12-2026	30.00	No delay
18.	Balance work of Kawai Bypass of NH-752.	8.7	75.46	10-01-2027	10-01-2027	26.21	No delay
19.	Widening of existing 2L+PS road to 4 Lane with paved shoulder from Km 69/750 to Km 75/750 (Kustla –Sawai madhopur section) of NH-552 Extn. on EPC mode under Annual Plan 2024-25 in the State of Rajasthan.	6.45	111.03	25-05-2027	25-05-2027	7.00	No delay
20.	Construction of VUP at start point of Rohat Bypass (Ch. 0.000 to Ch. 0.800) including completion of balance works of Rohat Bypass (Ch. 0.800 to Ch. 4.600) on Jodhpur-Pali Section of NH-62 in the State of Rajasthan on EPC Mode.	4.6	50.24	10-03-2027	10-03-2027	1.50	No delay
21.	Widening/ Strengthening/ reconstruction/ overlay work on Wajwana- Banswara Section at design ch. 242/00 to 264/370 (on selected stretches) on NH-927A in the State of Rajasthan.	20.3	29.60	19-02-2027	19-02-2027	32.00	No delay
22.	Upgradation four-lane carriageway from km. 3/100 to 7/050 on NH-448 (Ajmer-Nasirabad section) in the State of Rajasthan on EPC Mode	3.95	82.73	24-03-2027	24-03-2027	3.00	No delay
23.	Delhi-Vadodara Greenfield Alignment (NH-	26.45	1272.97	21.05.2023	30.09.2026	95.25%	1. Delay due to Financial Cr

S. No.	Project Name	Length (km)	Total Project Cost (Rs. Cr)	Scheduled Completion Date	Revised Scheduled date of Completion	Physical Progress (%)	Reasons for Delay
	148N) (Pkg-10) (Ch. 292.950 to Ch. 319.400) [End of Interchange on NH-166 near village Mui to Hardeoganj village near Indergarh]						1. Delay due to unavailability of Contractor 2. Delay due to Raising/shifting of 765 kV Anta-Phagi Circuit-I & II
24.	Delhi-Vadodara Greenfield Alignment (NH-148N) (Pkg-15) (Ch. 419.000 to Ch.427.300) [Junction with NH-12 near village Ummedpura to Major bridge over Takli river near Nayagaon Jageer village]	8.3	1854.68	04.01.2024	31.08.2026	97.30%	Delayed due to: 1. Change in Strata of soil. 2. Delay due to work stopped by Forest Dept. & change in design due to forest/wildlife conditions. 3. Due to additional work of Change of Scope in compliance of condition of Forest Department
25.	Additional Structures on 6-LGurgaon-Jaipur section of NH-48 between Km 42.70 to 273.0	11.865	325.12	25.06.2024	04.08.2026	88.90%	Delay due to financial crunch of the contractor
26.	Mayjilar – Jaisalmer with Jaisalmer Bypass Link Road Section of NH-11 Part of BM-7 & Sundra – Myajilar – Ambsingh ki Dhani Road part of Munabao – Tanot project NH-70	134.865	1237.71	18.12.2027	18.12.2027	18.56%	No delay
27.	Construction of Four lane Elevated Structure at Raniwada Circle in Sanchoe City on N	6.20	353.30	11.07.2026	22.11.2026	86.18%	Delay due to additional Change of Scope (COS)

S. No.	Project Name	Length (km)	Total Project Cost (Rs. Cr)	Scheduled Completion Date	Revised Scheduled date of Completion	Physical Progress (%)	Reasons for Delay
	H-68						
28.	4L of Karwar (Km. 28 1.980 of NH-62 Nagar road) to Dangiyavas of Jodhpur Ring Road (Pkg-II)	30.093	736.75	28.08.2024	Completed on 15.06.2026	100%	Project completed on 15.06.2026. CC under process
29.	Deogarh (near Dhandhaniya)-Rajasthan/Gujarat Border (Phase-I) (AJ/DRGB-Package-7)	30.00	622.08	15.07.2023	Completed on 12.06.2026	99.20%	Project completed on 12.06.2026. CC under process
30.	Construction of Four Lane Elevated Road in Jodhpur city portion from Mahamandir to Akhaliya Chouraha In State of Rajasthan EPC mode under NHAI	7.633	1108.45	-	-	0%	LOA issued on 12.01.2026, appointed date pending
31.	Upgradation of 6-lane Jaipur- Kishangarh section of NH-48 from km 274+100 to 363+885 involving construction of flyovers and Service road in Rajasthan On Engineering, Procurement & Construction (EPC) Mode	89.79	910.91	-	-	0%	LOA issued on 30.03.2026, appointed date pending
32.	Construction of Elevated Corridor at Kherwara Town on Udaipur Ratanpur Shamlaji Section of NH-48 in Udaipur District in the State of Rajasthan on EPC mode	3.24	363.89	-	-	0%	LOA issued on 30.03.2026, appointed date pending
