

**GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS**

**LOK SABHA
UNSTARRED QUESTION NO. 2062
ANSWERED ON 30TH JULY, 2026**

STATUS OF VADODARA-MUMBAI EXPRESSWAY

2062. DR. HEMANT VISHNU SAVARA:

Will the Minister of ROAD TRANSPORT AND HIGHWAYS

सड़क परिवहन और राजमार्ग मंत्री

be pleased to state:

- (a) the current status of the Vadodara-Mumbai Expressway, particularly the stretches falling in Palghar district, Maharashtra;**
- (b) the details of the sanctioned length, project cost, physical progress, and expenditure incurred on this Expressway, section-wise particularly in the Palghar district section;**
- (c) whether any land acquisition, environmental clearance or other implementation issues have delayed the project, if so, the details thereof; and**
- (d) the expected timeline for completion and opening of the Palghar district stretches of the Vadodara-Mumbai Expressway, section-wise?**

ANSWER

**THE MINISTER OF ROAD TRANSPORT AND HIGHWAYS
(SHRI NITIN JAIRAM GADKARI)**

(a), (b) & (d) The current status of the Vadodara-Mumbai Expressway (VME) is annexed.

(c) Yes Sir. The projects have been delayed due to land acquisition, environmental clearance, utility shifting etc. The details are as under:

1). Vadodara Mumbai Expressway (VME) Package-15:

Utility Shifting Issues: Delay in providing shutdown by Maharashtra State Electricity Transmission Company Limited (MSETCL) for 220 kV from Ch. 34+440 to 35+500, Village Pundas, Taluka Bhiwandi Length affected: 60 Mtr.

2) Vadodara Mumbai Expressway (VME) Package-16:

(i) Land Acquisition (LA) Issues: Acquisition of 0.83 hectare in village Balyani, Taluka, Kalyan district is under progress. Length affected: 50 Mtr.

(ii) Utility Shifting Issues: Delay in Shifting of 1 no of 100 KV, 7 Nos. of 400kV EHV lines of MSETCL due to extended time taken by MSETCL in approval of designs, drawings and delay in providing shutdown for 1 no of 100 KV EHV line for length affected. 0.7Km.

3) Vadodara Mumbai Expressway (VME) Package-17:

LA Issues: Land for construction of interchange at Morbe is to be provided by Maharashtra State Road Development Corporation (MSRDC). State Government of Maharashtra has not yet handed over the required land.

ANNEXURE REFERRED TO IN REPLY TO PART (a), (b) & (d) OF LOK SABHA UNSTARRED QUESTION NO. 2062 ANSWERED ON 30TH JULY, 2026 ASKED BY DR. HEMANT VISHNU SAVARA REGARDING 'STATUS OF VADODARA-MUMBAI EXPRESSWAY'.

Status of package-wise Vadodara -Mumbai Expressway projects

Sr. No.	Name of Project	Sanctioned Length (km)	Project Cost (in Cr.)	Physical Progress (%)	Expenditure (in Cr.)	Status
1	Vadodara to Padra Km . 355+000 to Km. 378+740 (VME, Pkg-1)	23.74	4374.64	100%	2,647.76	Work Completed. Open to Traffic
2	Padra to Sanpa Km. 323+000 to Km. 355+000 (VME, Pkg-2)	32.00	3280.29	100%	1,951.31	Work Completed. Open to Traffic
3	Sanpa to Manubar Km. 292+000 to Km. 323+000 (VME, Pkg-3)	31.00	2473.59	100%	1,636.12	Work Completed. Open to Traffic
4	Manubar to Ankleshwar Km. 279+000 to Km. 292+000 (VME, Pkg-4)	13.00	2236.27	100%	1,552.29	Work Completed. Open to Traffic
5	Ankleshwar to Kim Km. 254+430 to Km. 279+000 (VME, Pkg-5)	24.57	2929.20	96%	1,526.96	work is being redone due to poor quality, completion certificate has not been issued. Open to Traffic
6	Ena to Kim Km. 217+500 to Km. 254+430 (VME, Pkg.6)	37.43	4301.73	100%	2,992.46	Work Completed. Open to Traffic
7	Gandeva to Ena Km. 190+000 to Km. 217+500 (VME, Pkg.7)	27.00	3455.87	100%	2,457.26	Work Completed. Open to Traffic
8	Jujuwa to Gandeva K	36.00	3820.20	4.85%	198.02	Contract t

	m. 154+600 to Km. 190+000 (VME, Pkg-8)					terminated on account of poor performance of Contractor. Bids invited for completion of balance work and likely date of completion is 30.06.2028.
9	Karvad to Jujuwa Km. 128+000 to Km. 154+630 (VME, Pkg-9)	26.00	2587.04	21.75 %	227.07	Contract terminated on account of poor performance of Contractor. Bids invited for completion of balance work and likely date of completion is 30.06.2028.
10	Talasari to Karvad Km . 103+400 to Km. 128+000 (VME, Pkg-10)	24.6	2652.24	36.23%	1097.29	Intention to Terminate notice is issued to Concessionaire on account of poor performance. Lenders have exercised their right of substitution of Concessionaire. Likely date of completion is 30.06

						.2028
11	Vadodara Mumbai Expressway (Phase II - Pkg XI) [Km. 77.000 to Km. 103.400] (Ganjad - Talsari)	26.40	1730.21	100 %	901.76	Completed / CC issued w.e.f. 20.01.2026.
12	Vadodara Mumbai Expressway (Phase II - Pkg XII) [Km. 50.700 to Km. 77.000] (Masvan - Ganjad)	26.30	2110.93	99.85 %	979.41	31.07.2026 PCC is under consideration of the Authority for entire length of 26.300 Km w.e.f. 31.01.2026.
13	Vadodara Mumbai Expressway (Phase II - Pkg XIII) [Km. 26.582 to Km. 50.700 of Main Alignment] & [Km. 0.000 to Km. 3.000 of Spur Alignment] (Shirsad - Masvan)	27.12	4298.89	98.00 %	2014.39	31.08.2026 (One side of the Major bridge at Ch. 35+848 shall be completed) 31.10.2026 . PCC Issued for length of 24.368 km w.e.f. 15.07.2025 .
14	Vadodara Mumbai Expressway (Phase II - Pkg XIV) [Km. 3.000 to Km. 20.200 of Spur] (Shirsad - Akloli)	17.20	2016.05	98.00%	634.55	31.08.2026 PCC is under consideration of the Authority for entire length 17.200 Km w.e.f. 15.04.2026.
15	Vadodara Mumbai Expressway (Phase II - Pkg XV) [Km. 20.200 to Km. 43.000 of Spur] (Akloli - Amne)	18.00	2603.18	94.50 %	622.23	31.10.2026 (Balance length & Bhoirgaon Interchange)

						shall be completed; Thus, entire project shall be completed). PC C issued w.e.f. 15.01.2026 for 17.440 km out of 18.000 km of Project Length.
16	Vadodara Mumbai Expressway (Phase II - Pkg XV A) [Km. 20.200 to Km. 43.000 of Spur] (Akloli - Amne)	7.00	889.88	95.00 %	800.88	30.09.2026
17	Vadodara Mumbai Expressway (Phase II - Pkg XVI) [Km. 43.000 to Km. 69.800 of Spur] (Amne - Bhoj)	24.60	3918.77	95.00 %	982.89	31.10.2026 PCC issued w.e.f. 23.09.2025 for 19.884 Km.
18	Vadodara Mumbai Expressway (Phase II - Pkg XVII) [Km. 69.800 to Km. 79.783 of Spur] (Bhoj - Morbe)	9.98	1972.94	90.12 %	889.56	31.10.2026
	Total	432	51652		24112	
